




32awg poe30w 5m-2



Pass

Test Time : 2022/9/1 15:26:35
Project : Default
Profile : Validation
Operator : Default

Limit : IEEE 802.3
Serial Number : Main: 5200-2489
Device Software : 3.8.R1
Calibration Date : 2022-04-14



Approximate Length : 17.00 m

SNR

Network Speed	Result	Limit	Pair 12 (dB)	Pair 36 (dB)	Pair 45 (dB)	Pair 78 (dB)
10G	Pass	0.0	5.4	3.2	5.7	5.4
5G	Pass	0.0	10.3	9.1	10.3	9.7
2.5G	Pass	0.0	10.2	12.7	12.7	12.7
1G	Pass					
100M	Pass					

POE

PSE Type	3-4
PD Class	4
Cable Pairing	12-36 & 45-78
Allocated Power	25.50 W
Voltage	54.08 V
Current	0.555 A
Real Power	30.01 W

PoE load measurement is compliant to Class 1,2,3,4